

DATE	DESCRIPTION
11/18/2015	Double hose clamp head hoses, sink drain hose
11/19/2015	High bilge alarm installed
11/19/2015	Hypervent installed under v-berth & settees
3/9/2016	Remove Vera L name
3/9/2016	Install Blue Sea 8023 8 position panel
3/11/2016	New forestay with mechanical fitting, new jib halyard.
3/11/2016	Hood SL707 furler installed, old continuous line removed.
3/12/2016	Hardwired CO2 and Propane detectors
3/13/2016	Wallas heater installed, tested
4/26/2016	Remove swim step, fill holes with thickened epoxy, install ladder.
4/26/2016	Seaview: new head hoses, new prop shaft, new cutless bearing, realign shaft log, new PSS dripless shaft seal, 5 new through hulls (raw water, kitchen sink drain, holding tank discharge, head direct discharge, head intake), new rudder foot cast and installed with zinc fitting, new zinc, speed and depth transducers installed
4/26/2016	Install solar fan in head hatch
4/27/2016	Seaview: align motor in water.
4/27/2016	V berth and nav station 12v outlets upgraded. New 12v outlet wired and added on port side near galley.
4/27/2016	Wire and switch Raymarine i50 depth and speed/temp displays.
4/28/2016	Seaview: reattach hose broken off shower/bathroom sink sump, fix head hose leak and replace duckbill (Joker) valve
4/28/2016	Double line reefing system installed.
4/28/2016	Cover battery hot points. Install always on fuse panel. Replace battery interconnects.
4/29/2016	Hypervent under quarterberth.
4/30/2016	Replace non functioning bilge pump float switch, test.
5/14/2016	New fresh water pump & gasket (Kubota part), new fan belt.
6/28/2016	Temp gauge in cockpit. Engine Watchdog installed. V berth extension cord. Weather station
7/2/2016	Whip & cut reef lines. Install reef ties.
9/24/2016	New anchor, chain, shackles, rode. New stern line. Move bow anchor to stern. Install VHF and cockpit remote.
9/26/2016	Swing and permanently mount cockpit binnacle compass.
10/3/2016	Remove long alternator charging wire, 4 gauge jumper to starter cable.
3/10/2017	New voltmeter, better range.
3/11/2017	Engine watchdog temperature gauge on transmission.
4/15/2017	Solar panels, 100w x 2 w/solar controller
4/16/2017	Lewmar Evo ST40 sheet winches
4/16/2017	Access hatch for starboard sheet winch
4/17/2017	Transmission cooler, manifold in raw water circuit.
4/18/2017	Replace outdated ammeter with hour meter
4/18/2017	Mount board in starboard settee to prevent items falling into bilge.
7/1/2017	Name on stern
7/1/2017	Fresh water flush connection spliced into raw water circuit.
9/24/2017	3 x wireless smoke alarms, 2 x 4# fire extinguishers

9/24/2017 Secure Engel  
9/24/2017 Shore power cord replacement with SmartPlug  
9/25/2017 Crankcase vent hose led into air filter.  
9/25/2017 Install autopilot remote control.  
4/11/2018 Epoxy inject dry rot area forward of v berth hatch  
4/11/2018 Epoxy broken hatch slide wood.  
4/11/2018 EV100 autopilot installed (control head, EV1 and ACU100)  
4/11/2018 Winch and cleat installed for furler line.  
4/12/2018 Bilge pump running alarm installed.  
8/5/2018 Install autopilot remote control  
8/6/2018 Dinghy cover  
9/15/2018 RAM Mount for autopilot remote  
10/7/2018 Binnacle cover  
12/15/2020 LED anchor light, LED steaming/deck light combination  
6/8/2021 Clamp added to dripless shaft seal collar  
6/8/2021 New rear blocks on jib sheet track  
6/9/2021 Rewrap exhaust pipe near Wallas, heat shield overhead, lower Wallas  
6/9/2021 Screw electrical panel closed  
6/9/2021 Clear hose over interconnects to protect terminals  
9/5/2021 Replace wiring from shore power inlet to panel with 10awg triplex  
9/6/2021 Replace all 120v breakers with new including main, cover 120v wiring behind panel  
9/6/2021 Rewire hot water heater and battery charger correctly  
9/15/2022 New pilothouse opening windows x 4, new fixed windows x 2  
9/15/2022 Sunbrella rain / sun covers for side pilothouse windows  
4/15/2024 New mainsail cover  
6/1/2024 Install galvanic isolator  
6/1/2024 Replace cockpit drain gate valves with proper ball valves